R&B July Report

- Yampa Ave Sidewalk Project
 - Currently 3 days ahead of schedule
 - East side of 400 block is almost complete, open to public 7/31/21
 - Exception: Trees need planted, street lights and light base veneers need installed
 - \circ $\;$ Starting demo and concrete replacement on east side of 500 block $\;$
- Banner Poles
 - Pipe for poles is on order
 - Design is 90% complete
 - Fabrication and install will be bid out
- Sherwood Forest X walk
 - The project has been discussed with Anson and scheduled to start soon
- Taylor St Curb & Gutter Project
 - New curb and gutter from 700 block to 800 block
 - Anson has completed this work as of this week
- Asphalt
 - Crew has been learning operation of the new Weiler paving machine that was received in the late spring.
 - Paving projects
 - Alley overlay behind North Kum & Go
 - Pedestrian trail between Hospital and Ridgeview
 - Curb & gutter patching on Taylor St
 - Trail to dog park coming soon
 - Overlay by United Companies
 - Taylor Street Overlay from Victory Way to 8th Street
 - Starting July 28th through August 2nd
 - 6th Ave W Overlay from A St to B St
 - Starting July 28th through August 2nd
- Street Crew
 - Laid over 300 tons of asphalt in July
 - Adjusted manhole at Finely and Frontage Rd
- Sweeper Crew
 - Sweeping when time permits
 - Replaced signs and poles in Jensen Subdivision
 - o Helping with downtown project signs and lights poles
 - Hauling asphalt for paving projects
- Summer Help
 - Performed over 10 miles of crack filling
 - Finishing up mowing and weed eating ROWs
- Trash Truck Fire
 - On July 1st a front load truck collected a hot dumpster causing the load to combust and required the driver to emergency dump the load in the Woodbury Park parking lot.



East Side 400 Block of Yampa Ave – New Sidewalk



700 Block Taylor St Curb & Gutter Replacement



Hospital to Ridgeview Trail



July 1st Trash Truck Load Fire at Woodbury Park