



ST. TAMMANY PARISH GOVERNMENT

HURRICANE ISAAC CDBG-DR

MONTHLY STATUS

October 2017

PROJECT STATUS SUMMARIES

PROJECT	NOTES
STAC	Construction Phase II is complete and Phase III continues to progress. NTCC has opened its first building and has begun holding classes. Data collection and reporting on the student body population for National Objective compliance will continue to be on hold until the campus is fully operational. Plan are being developed for Phase IV of STAC, which will include signage, landscaping, and other final site work.
CAD	Due to funding constraints, the CAD project will not move forward at this time.
Family Promise	Direct technical assistance has been provided to Family Promise staff related to record keeping, financial management, applicant documentation, and other regulatory compliance items. A formal monitoring visit was completed Jan. 27. A monitoring report, inclusive of concerns noted during the review and required corrective actions, was sent to the Northshore Community Foundation on March 16. Family Parish staff is working with Family Promise staff to finalize all outstanding items and move to close out phase.

ACCOMPLISHMENTS OVER LAST 30 DAYS

PROJECT	NOTES
STAC	Phase III work continues to progress.
Family Promise	Working with Family Promise staff to finalize all outstanding items and move to close out phase.

PERFORMANCE METRICS

FAMILY PROMISE

METRIC	TARGET	ACTUAL	% COMPLETE
Families Served	20	21	100%

BUDGETS OVERVIEW (PER DRAWDOWN SUMMARY RECEIVED JULY 12, 2017)

PROJECT	TOTAL BUDGET	EXPENDED	% EXPENDED	REMAINING
STAC	\$7,851,480	\$3,410,653	43.44%	\$4,440,827
CAD	\$2,633,520	\$197,701	7.51%	\$2,435,819
Family Promise	\$100,000	\$100,000	100.00%	\$0
Admin/Planning	\$329,916	\$271,336	82.24%	\$58,580
TOTALS	\$10,914,916	\$3,979,690	36.46%	\$6,935,226

