

**TOWN OF FAIRFIELD – DEPARTMENT OF PUBLIC WORKS
RECLAMATION YARD
APRIL 7, 2017
Update No. 3**

The following is the April 7, 2017 bi-weekly status update for the Public Works Yard remediation and reduction of the existing material pile. The Town will be providing bi-weekly updates of the status and progress to remediate the isolated area of contaminated fill materials at the site while also working on the long term goal of reducing the size of the existing pile. All status updates and related information regarding the property that is available will be posted to the Town website located at: <http://www.fairfieldct.org/pwyard>

The next Public Meeting will be held Thursday April 13, 2013 at 7:00PM at Sherman School, 250 Fern Street, Fairfield CT

ENVIRONMENTAL

- Julian's Licensed Environmental Professional (LEP) (Go Environmental, Michael Granata LEP #518) with oversight from the Town's LEP (Logical Environmental, Cindy Knight LEP #425) collected soil samples from the area of suspected contaminated demolition debris between February 14th and February 16th 2017. This data is on the website <http://www.fairfieldct.org/pwyard> A report summarizing this is still forthcoming.
- The Town has developed bid specifications in conjunction with our consultant Logical Environmental to address the proper removal and sampling of the PCB and Lead impacted soils. This work was placed for public bid on 3/28/17, and a pre bid meeting was held on 4/6/17 with prospective bidders. Bid responses are due 4/25/17.
- Once a contractor is awarded the work, the remediation work can be scheduled and begin. The actual remediation work is expected to take several weeks.
- After the contaminated soil has been adequately removed, confirmatory soil samples will be collected in accordance with the agreed upon CTDEEP protocol to ensure that all of the PCB and lead contaminated material has been removed to levels that are consistent with the CTDEEP Remediation Standard Regulations (RSRs).
- A final Remedial Action Report (RAR) of the project will be prepared and provided to the Town ensuring compliance with the CT DEEP PCBs Division requests.
- Design of capping, proposed groundwater monitoring wells, and grading plan to commence shortly. Town will engage an engineering firm for this work.
- The capping of this area and construction of the landscape berm in this location is to follow.

LEGAL

- The Town has engaged a law firm for potential legal action.

OTHER

- Harvest New England site continues to be monitored to eliminate potential fire risks. An RFP is in the process of being prepared for a successor to the current Harvest New England Contract. It will be advertised sometime in April 2017.
- The new Pine Creek Culverts and Tide Gates are now installed and functioning. There are still miscellaneous restoration items. The project will be completed by May 31st 2017.
- The design and CT DEEP permitting application of the Town's Flood Control Barrier around the WPCF/ Fire Training Grounds / Conservation Garage / Animal Control Facility was submitted to CT DEEP earlier today.
- Work is continuing on the Fire Training Grounds. A Certificate of Occupancy is expected by 5/15/17. The facility will resume training operations this summer.

The State of Connecticut Department of Administrative Services / Office of Policy & Management have approved the Towns request for use of State funds to purchase screening trees at the rear property line of the training grounds. A landscaping plan is being finalized, and bid prices will be received this summer. Installation of the landscape/ screening will be coordinated with the construction of the above referenced Flood Control Barrier. If CT DEEP approvals for the Flood Barrier are received by mid-summer 2017, the construction can begin and screenings will be installed this calendar year.

ADDITIONAL INFORMATION

If you have any questions or comments, or would like to be added to the distribution list for future projects updates, please send an email to kfournier@fairfieldct.org

Town of Fairfield Points of Contact:

Michael Tetreau, First Selectman
Joseph Michelangelo, Public Works Director
Denis McCarthy, Fire Chief
Brian Carey, Conservation Director

Again, all of the project specific updates will be posted as they become available to:
<http://www.fairfieldct.org/pwyard>

Status Update No. 4 will be issued on April 21th 2017.