

# Public Works Committee Meeting Agenda

October 08, 2019, 7:30 am

Called to Order at 7:35

Committee – R. Ruse, R. Densic, T. Kolb (excused - Jerry Staczek, E. Ciecka)

Guests - Bob Williams (MSG); Tom Stalter & Rex Huffman (NWWSD)

**Vineyard/Groce** - ~\$450,000 project; on hold until we can get bonding capacity up and also after we know the outcome of the OPWC funding for the 65 roundabout and the actual bid amount for the roundabout

**Colony Rd (Hillside to Eagle Pt)** – MSG will work on assessments once they know if Council’s adopts the assessment cost allocation policy. Assuming Policy passes, preliminary assessments determined in Nov.; advertise in Dec.; public meeting on assessments in Jan.; advertise to bid in Jan.; bid opening in Feb.; construction April/May.

**Colony/Lime City/SR 65 roundabout update** (Andy Langenderfer, Tetra Tech, provided some comments via email)

- OPWC funding application still being reviewed
- Bidding tentatively set for April 2020 after completion of ROW process and ODOT review
- If OPWC funding obtained, construction start would be delayed until after July 1<sup>st</sup>

**Crossroads Tar/Chip Deimling** – the committee would like to see a potential short term fix for Deimling. MSG to discuss with City Admin about getting with County to resurface road yet this year.

**Sidewalks near Rec Center** – No new update. City/Tyler securing pricing for concrete pumping/leveling. Committee also recommended that Public Works investigate the cost of a small concrete grinder (aka a sidewalk grinder) to add to the 2020 PW’s budget request.

**Lime City – School Turn Lane** – Per Andy L, Tetra Tech (email), the school is going to seal the joint of the new turn lane when they do the high school turn lane. PW’s Comm recommends that the school move on this now and not wait. Rex Huffman added this area would be included in an upcoming safety study of the SR 795 corridor that the Port Authority and ODOT are working towards in 2020

**SR 65/Rossford High School Turn Lane** – per a schedule provided by Tetra Tech, construction to begin in mid-Oct.

**795/Cross Roads Blvd Interchange** – MSG discussed some ideas that DGL, MSG, and City have reviewed. More to follow on this. Rex Huffman added this area would be included in the SR 795 corridor safety study

## NWWSD New Projects

- Helen trench paving coming very soon
- Vernis overlay coming in Oct
- Eagle Point sewer project just getting underway
- 2020 capital plan will be out soon – Rossford has highest inflow/infiltration (I & I) rates of any NWWSD customer and this will be noted in the upcoming projects
- NWWSD also preparing a master plan that is looking at water and sewer needs, plus targeted development areas
- Water agreement with City of Toledo has a deadline of 15<sup>th</sup> of Oct. Agreement sets up long term wholesale water rate with a defined service area

**Colony Subdivision** – project underway, no issues – committee would like to consider adding Eagle Point Rd (Colony to River) mill and fill to the project

Adjourned at 8:46