

Northshore Total Duct Verification Form

Jobsite		
Address:	_____	Date: _____

Jurisdiction:	_____	
Permit Number:	_____	

HVAC Installing Company _____

Duct Tightness Testing Completed By: _____ Date: _____

Certification Number _____ National Certifying Body _____

Note: If all of the ductwork and air handler are in the conditioned space this test is not required.

Signature _____

Types of testing and Total Duct Leakage Test limits as described in IECC2021 and adopted by the State of Louisiana.

- **RIWO Rough In With-Out air handler** installed is ≤ 4 CFM per 100 ft² CFA
- **RIW Rough in With air handler** installed is ≤ 6 CFM per 100 ft² CFA
- **PCW Post Construction With air handler** installed is ≤ 8 CFM per 100 ft² CFA

System Name	Type of Test Performed	Pass / Fail

*NOTE: This Certificate shall be submitted to the appropriate Code Office for approval and a copy made available to the homeowner for their records.