

**CITY OF GRANITE FALLS
Granite Falls, Washington**

RESOLUTION 2020-15

A RESOLUTION OF THE CITY OF GRANITE FALLS, WASHINGTON, RELATING TO THE IMPROVEMENT OF JORDAN ROAD AND WEST GALENA STREET; AND APPROVING THE FIRST CHANGE ORDER TO THE ORIGINAL CONTRACT WITH REECE CONSTRUCTION, CO. AS INCLUDED IN EXHIBIT "A".

WHEREAS, the City has entered into a Contract with Reece Construction Co.; and

WHEREAS, the change order outlined in Exhibit "A" which is a revision to the original Contract and is integral to the completion of the Contract; and

WHEREAS, the change order resulted from unforeseen or changed conditions and design errors or omissions; and

WHEREAS, the change order outlined in Exhibit "A" is consistent with the original bid specifications; and

WHEREAS, the modification consists of the same work in the same location as the original Contract, the improvements to Jordan Road and West Galena Street will be substantially the same as the original project scope; and

WHEREAS, the change order will not alter the nature of the Contract; and

WHEREAS, the Change Order in Exhibit A completes all necessary change orders required to complete the Jordan Road and West Galena Street Improvement Contract with Reece Construction Co.;

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF GRANITE FALLS, WASHINGTON AS FOLLOWS:

- 1) The City Council approves the Change Order identified on Exhibit A and authorizes, affirms and ratifies the City Manager's approval and signature of said Change Order.


PASSED by the City Council and **APPROVED** by the Mayor this 4th day of November, 2020.

CITY OF GRANITE FALLS

By 
Matthew Hartman, Mayor

ATTEST:

APPROVED AS TO FORM:

By 
Darla Reese, City Clerk

By 
Thom Graafstra, City Attorney

**CITY OF GRANITE FALLS
Granite Falls, Washington**

RESOLUTION 2020-15

EXHIBIT "A"

SCHEDULE A: JORDAN ROAD WATER MAIN

Change Order #1: Snohomish County PUD Duct Conflict

- **Issue:** Resolve conflict between new 8-inch water main and an existing Snohomish County PUD CDF encased conduit bank at the intersection of Jordan Road and Burn Road.
- **The lump sum cost:** \$6,673.63
- **Justification:** The additional work is the result of changed site conditions.
- **Change in Working Days:** 0 working days

CHANGE TO CONTRACT PRICE:

- Original Contract Amount (Without tax): \$666,505.00
- Current Contract Amount, as adjusted by previous change Orders: \$666,505.00
- Incremental Amount due to the Change: \$6,673.63
- The new Contract Amount (without tax): \$673,178.63

CHANGE TO CONTRACT TIME:

- No change to the Substantial and Physical Completion Contract Times.