



Construction Contract Change Order Form

Project Information

<i>Project Manager</i> Truman D. "Trip" Sharp, III	<i>Department</i> Public Works / Engineering	<i>Date</i> 12/20/2017
<i>Project Name</i> STAC Phase 3 Drainage Detention Pond / NATC Pad	<i>PMO Project Number</i> 2011EN0008	
<i>Purchase Order Number</i> S110573	<i>Work Order Number</i> N/A	
<i>Contracting Company/Vendor</i> Stranco LLC	<i>Funding Account Number(s)</i> 403-15-57011 / 403-15-56800	
<i>Location/Council District(s)</i> LA 434 Dist 11	<i>Change Order Number</i> 02	

Tabulation Information

Original PO / Contract Amount	\$ 913,360.00
Previous Change Order Total	
Sub-Total	\$ 913,360.00
This Change Order Amount*	\$ 0.00
Revised PO / Contract Total	\$ 913,360.00

*See page 3 for additional information and approvals for amounts exceeding 10% or \$150,000

Request

It is hereby mutually agreed that when this change order has been signed by the contracting parties, the following described changes in the work required by the contract shall be executed by the contractor without changing the terms of the contact except as herein stipulated and agreed.

Project Manager/Engineer's description and explanation of proposed revision:

-This change order is to add rain days from the months of July 2017 through December 2017, to the contract time. Weather and Working day reports are attached.

Date	PMO Project Number	This Change Order Amount	Revised Total
12/20/2017	2011EN0008	\$ 0.00	\$ 913,360.00

Change Order Accepted and Approved By

Contractor or Representative's Name (please print)

Timothy Mann

2-14-18

Contractor or Representative's Signature

Date

Timothy Mann

STP Approvals for Change Orders

Project Manager

Date

[Signature]

2-14-18

STP Department Director

Date

[Signature]

2/14/18

Grants Department (if applicable, 4XX accounts)

Date

[Signature]

2/10/18

Capital Accountant (if applicable, capital accounts)

Date

Additional Information and STP Approvals for Change Orders Exceeding 10% or \$150,000

Project Manager: brief description of original contract scope:

Legal Department

Date

Administration

Date



Weather and Working Days Report

PROJECT #: STACK
PROJECT NAME: STACK

For Period Beginning July 1 and Ending July 31

Day	Date	Charge/No Charge	Reason
1			Wet
2			Wet
3			Work
4			Wet
5			Work
6			Work
7			Work
8			Rain
9			Rain
10			Work
11			Work
12			Work
13			Work
14			Rain
15			Rain
16			Rain
17			Rain
18			Rain
19			Rain
20			Rain
21			Rain
22			Rain
23			Rain
24			Rain
25			Rain
26			Rain
27			Rain
28			Rain
29			Rain
30			Wet
31			Wet

22 Rain Days
✓ (22)

Weather and Working Days Report

PROJECT #:

PROJECT NAME:

STACK

For Period Beginning

Aug 8

and Ending

Aug 31

Day	Date	Charge/No Charge	Reason
1			Work
2			Work
3			Rain
4			Rain
5			Rain
6			Rain
7			Work
8			Work
9			Work
10			Work
11			Work
12			Rain
13			Rain
14			Work
15			Work
16			Rain
17			Work
18			Work
19			Rain
20			Rain
21			Work
22			Work
23			Work
24			Work
25			Work
26			Rain
27			Rain
28			Rain
29			Rain
30			Rain
31			Rain

16 Rain Days
✓ (2)

Contractor's Representative

Date:

Weather and Working Days Report

PROJECT #:

PROJECT NAME:

STACK

For Period Beginning Sept 1 and Ending Sept 30

Day	Date	Charge/No Charge	Reason
1			Wet
2			Wet
3			Wet
4			Work
5			Work
6			Work
7			Work
8			Work
9			Rain
10			Rain
11			Wet
12			Work
13			Work
14			Wet
15			Work
16			Rain
17			Rain
18			Rain
19			Work
20			Work
21			Work
22			Work
23			Rain
24			Rain
25			Wet
26			Wet
27			Wet
28			Rain
29			Wet
30			Rain
31			

12 Rain Days
(22)


Contractor's Representative _____

Date: _____

Weather and Working Days Report
 PROJECT #: **STACK**
 PROJECT NAME: **STACK**

For Period Beginning Oct 1 and Ending Oct. 31

Day	Date	Charge/No Charge	Reason
1			
2			Work
3			Work
4			Work
5			Work
6			Work
7			Rain
8			Rain
9			Rain
10			Rain
11			Work
12			Work
13			Work
14			Rain
15			Rain
16			Rain
17			Rain
18			Wet
19			Wet
20			Rain
21			Rain
22			Rain
23			Rain
24			Work
25			Work
26			Work
27			Rain
28			Rain
29			Rain
30			Work
31			Work

17 Rain Days


Contractor's Representative _____

Date: _____

Weather and Working Days Report

PROJECT #: **STACK**
PROJECT NAME: **STACK**

For Period Beginning Nov 1 and Ending Nov 30

Day	Date	Charge/No Charge	Reason
1			Work
2			Work
3			Work
4			
5			
6			Work
7			Work
8			Work
9			Work
10			Work
11			Work
12			
13			Work
14			Work
15			Work
16			Work
17			Work
18			Work
19			
20			Work
21			Work
22			Work
23			
24			Work
25			
26			
27			Work
28			Work
29			Work
30			Work
31			Work

0 Rain Days

Contractor's Representative _____

Date: _____

Weather and Working Days Report

PROJECT #: **STACK**
PROJECT NAME: **STACK**

For Period Beginning Dec 1 and Ending Dec 31

Day	Date	Charge/No Charge	Reason
1			Work
2			Work
3			
4			Work
5			Work
6			Rain
7			Work
8			Rain
9			Wet
10			Wet
11			Work
12			Work
13			Work
14			Work
15			Work
16			Work
17			
18			Work
19			Work
20			Rain
21			Rain
22			Wet
23			Rain
24			Rain
25			Rain
26			Rain
27			Rain
28			Rain
29			Wet
30			Rain
31			Rain

16 Rain Days

Contractor's Representative _____

Date: _____